BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	Improvements to roads and drains at Lakkappa Layout, Singapura paradise, Hosabalu Nagara, MS Palya , Vinayaka nagara and Raghu ram Layout in Ward No:11
2	Estimate cost / Amount	Rs.100.00 Lakhs
3	Name of Contractor	Sri.E.Ramesh Anand
4	Amount of Contract	Rs.9496982.56
5	Agreement No	87/2018-19, Dated:05-03-2019
6	No. and date under which the work order has been issued	87/2018-19, Dated:05-03-2019
7	Time limit originally fixed for completion	6 months
8	Date of application by the contractor for granting extension	0
9	Date of receipt of application in the sub-division office	
10	Extension granted if any:	
	1. From	-
	2. From	-
11	Work carriedout by the contractor during the original period stipulated in contract	-
12	Work carriedout during the first period of extension	-
13	Work carriedout during and extension	Rs.9462654.50
14	Time now applied for	31-12-2020
15	Date of recommending time limit applied	31-12-2020
16	Whether the original application of contractor is enclosed	Yes

Scanned by TapScanner

17	Balance work remaining to be done.	0
18	Probable time required for completion of remaining work	31-12-2020
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Whether the notice as per clause has been issued	No
21	Report of Asst Executive Engineer	Due to k land litigation and Covid-19 Lockdown there is delay in completion of work. Hence, extension of time is recommended without levying any penalty on the contractor
22	Recommendation of Executive Engineer	Due to land litigation and Covid-19 Lockdown there is delay in completion of work. Hence, extension of time is recommended upto 31-12-2020 without levying any penalty on the contractor

Assistant / Junior Engineer 28/12/2020
Project Sub Division, BBMP

Asst Executive Engineer
Project Sub Division, BBMP

Executive Engineer, Project Division
Yelahanka Zone, BBMP

Chief Engineer
BBMP, Bangalore

Scanned by TapScanner